

**2016 Concrete Contractor
La Contractors**

DISTRICT	DATE	ADDRESS	AMOUNT	JOB TYPE	WORK ORDER #	PO #	% COMPLETE 07-31-16	COMPLETE to 07-31-16
3/A	4.5.2016	1504 DELTA RD, LAPLACE	\$ 243.00	CURB	13-135973	20254986	100%	\$243.00
3/A	4.5.2016	000 RIVER POINT DR, LAPLACE	\$ 3,373.00	CURB	14-143841	20254991	100%	\$3,373.00
3/A	4.5.2016	COLE LANDING ENTRANCE, LAPLACE	\$ 6,207.00	CURB/PANEL	16-168024	20255043	100%	\$6,207.00
3/B	4.5.2016	8892 SUNNYSIDE DR, LAPLACE	\$ 3,869.50	PANEL	16-168021	20254989	100%	\$3,869.50
3/B	4.5.2016	SUNNYSIDE AND SHORT	\$ 524.00	CURB	16-168022	20255002	100%	\$524.00
3/B	4.5.2016	SUNNYSIDE AND JACKSON	\$ 5,205.50	PANEL	15-158151	20255042	100%	\$5,205.50
4/A	4.5.2016	2517 AMY ST, LAPLACE	\$ 1,124.00	SIDEWALK	13-136038	20254971	100%	\$1,124.00
4/A	4.5.2016	1201 TIFFANY DR, LAPLACE	\$ 1,716.00	CURB	14-148130	20254985	100%	\$1,716.00
4/A	4.5.2016	2512 AMY ST, LAPLACE	\$ 310.00	SIDEWALK	13-136042	20254992	100%	\$310.00
4/B	4.5.2016	2300 N SUGAR RIDGE, LAPLACE	\$ 1,920.00	PANEL	15-163252	20254987	100%	\$1,920.00
4/B	4.5.2016	2212 N SUGAR RIDGE, LAPLACE	\$ 5,172.00	PANEL	16-168023	20255048	100%	\$5,172.00
4/B	6.6.2016	2212 N SUGAR RIDGE, LAPLACE	\$ 222.00	Added Curb/Panel due to DPW Repair	16-168023	20255048	100%	\$222.00
4/B	4.14.2016	MADEWOOD AND CONCORD	\$ 5,413.50	PANEL	13-134298	20255225	100%	\$5,413.50
5/A	3.28.2016	433 MARVIN GARDENS, LAPLACE	\$ 3,072.00	PANEL	15-157367	20254932	100%	\$3,072.00
5/A	3.28.2016	324 MARVIN GARNEN/ST JAMES	\$ 2,672.00	PANEL	15-157366	20254934	100%	\$2,672.00
5/B	3.38.2016	112 WARWICK	\$ 3,985.50	CURB	14-144371	20254929	100%	\$3,985.50
5/B	3.28.2016	247 DEVON, RD, LAPLACE	\$ 3,426.00	PANEL	15-163614	20254930	100%	\$3,426.00
5/B	3.28.2016	338 DEVON RD, LAPLACE	\$ 1,537.50	PANEL	14-145220	20254955	100%	\$1,537.50
5/B	3.28.2016	122 BEDFORD, LAPLACE	\$ 5,609.00	CURB	15-157207	20254956	100%	\$5,609.00
5/B	3.28.2016	1 WINDSOR, LAPLACE	\$ 8,695.50	PANEL	15-157206	20254958	100%	\$8,695.50
5/B	6.7.2016	242 Devon Dr.	\$ 1,488.00	PANEL		2000-1032	100%	\$1,488.00
5/B	6.15.2016	123 Bedford	\$ 191.20	SIDEWALK	16-170500	2000-1052	100%	\$191.20
6/B	3.28.2016	2223 YORKTOWNE DR, LAPLACE	\$ 624.00	SIDEWALK	16-167785	20254937	100%	\$624.00
6/B	6.01.2016	2223 YORKTOWNE DR, LAPLACE	\$ 112.00	ADDED SIDEWALK per Rev Brown	16-167785	20254937	100%	\$112.00

**2016 Concrete Contractor
La Contractors**

		TOTAL TO DATE	\$ 174,060.70				92%	\$160,426.70
					Remaining:	\$13,634.00		