



AIA® Document G701™ – 2001

ORIGINAL

Change Order

PROJECT (Name and address): Edgard Courthouse - Renovation/Addition 2393 Louisiana Highway 18 Edgard, LA 70049	CHANGE ORDER NUMBER: 002 DATE: February 17, 2014	OWNER: <input checked="" type="checkbox"/> ARCHITECT: <input checked="" type="checkbox"/> CONTRACTOR: <input checked="" type="checkbox"/> FIELD: <input type="checkbox"/> OTHER: <input type="checkbox"/>
TO CONTRACTOR (Name and address): Foret Contracting Group, LLC 354 West Main Street Thibodaux, LA 70301	ARCHITECT'S PROJECT NUMBER: 29067.00 CONTRACT DATE: May 28, 2013 CONTRACT FOR: General Construction	

THE CONTRACT IS CHANGED AS FOLLOWS:

(Include, where applicable, any undisputed amount attributable to previously executed Construction Change Directives)

CO-002.1 Work associated with CCD #001 dated 9/9/2013, relative to unforeseen conditions where existing subsurface piping was uncovered and found to be in conflict with foundation requirements for the addition that necessitated moving the re-routing of the piping to Phase 1 and due to lead times, using post-insulated and jacketed piping; all in accordance with Change Proposal #003, submitted by Foret Contracting Group, LLC, dated 2/17/2014.

ADD: \$5,107.00 to the Contract Sum and 60 days to the Contract Time.

CO-002.2 Work associated with furnishing and installing an additional 540 square feet of new slate flooring in the Security Check Point 138; all in accordance with Change Proposal #010.b, submitted by Foret Contracting Group, LLC, dated 2/14/2014.

ADD: \$9,071.70 to the Contract Sum and no adjustment to the Contract Time.

CO-002.3 Work associated with RFI #035 dated 1/31/2014, relative to installing structural beam B1041 by welding to the existing structural steel in lieu of epoxy anchored into masonry; all in accordance with Change Proposal #013, submitted by Foret Contracting Group, LLC, dated 2/10/14.

ADD: \$536.36 to the Contract Sum and no adjustment to the Contract Time.

CO-002.4. Work associated with RFI #039 dated 2/17/2014, relative to furnishing and installing 5/8" gypsum board over 7/8" furring channels on the North wall of Judge's Office 151 and on the South wall of Juvenile Services Lobby 140 in lieu of masonry infill and repairs; all in accordance with Change Proposals #015 and #016, submitted by Foret Contracting Group, LLC, dated 2/10/14.

DEDUCT: \$462.67 from the Contract Sum and no adjustment to the Contract Time.

CO-002.6 Work associated with RFI #028 dated 1/30/2014, relative to furnishing and installing exit lights and pull stations; all in accordance with Change Proposal #017, submitted by Foret Contracting Group, LLC, dated 2/10/14.

ADD: \$3,906.33 to the Contract Sum and no adjustment to the Contract Time.

Attachments:

- Change Proposal #003, dated February 17, 2014.
- Request of Extension of Time-Mechanical Line Relocation letter, dated October 31, 2013.
- Phase 1 Schedule, updated January 31, 2014.
- CCD #001, dated September 9, 2013.
- Change Proposal #010.b, dated February 14, 2014.
- Change Proposal #013, dated February 10, 2014.
- RFI #035 Response, dated January 31, 2014.
- Change Proposal #015, dated February 10, 2014.
- Change Proposal #016, dated February 10, 2014.
- RFI #039 Response, dated February 17, 2014.
- Change Proposal #017, dated February 10, 2014.
- RFI #028 Response, dated January 30, 2014.

The original Contract Sum was	\$ 2,133,000.00
The net change by previously authorized Change Orders	\$ 5,286.04
The Contract Sum prior to this Change Order was	\$ 2,138,286.04
The Contract Sum will be increased by this Change Order in the amount of	\$ 18,158.72
The new Contract Sum including this Change Order will be	\$ 2,156,444.76

The Contract Time will be increased by Sixty (60) days.
The date of Substantial Completion as of the date of this Change Order therefore is September 6, 2014

NOTE: This Change Order does not include changes in the Contract Sum, Contract Time or Guaranteed Maximum Price which have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

Chenevert Architects LLC
ARCHITECT (Firm name)

8300 Barhart Boulevard, Suite 101
New Orleans, Louisiana 70118

ADDRESS

Norman J. Chenevert
BY (Signature)

Norman J. Chenevert, AIA
(Typed name)

February 17, 2014
DATE

Foret Contracting Group, LLC
CONTRACTOR (Firm name)

354 West Main Street
Thibodaux, LA 70301

ADDRESS

Benton A. Foret
BY (Signature)

Benton A. Foret
(Typed name)

3-27-14
DATE

St. John the Baptist Parish
OWNER (Firm name)

1801 W. Airline Hwy.
Laplace, Louisiana 70068

ADDRESS

Natalie Robottom
BY (Signature)

Natalie Robottom
(Typed name)

3-13-14
DATE