



ST JOHN THE BAPTIST PARISH
 ELIANA DEFRANCESCH Clerk of Court
 I certify that this is a true copy of the
 original filing that was recorded on:
 01/23/2019 9:40AM
 363352-MO

Deputy Clerk

30000 #82951

CHANGE ORDER
ST. JOHN THE BAPTIST PARISH
EDGARD WATER TREATMENT PLANT CLARIFIER REHABILITATION PROJECT

CHANGE ORDER NO: 1 DATE: December 21, 2018
 PROJECT NAME: Edgard Water Treatment Plant Clarifier Rehabilitation
 DATE OF CONTRACT: June 25, 2018
 CONTRACTOR: Volute, Inc.

Upon execution of this Change Order, the Contract Documents are modified as described below:

Description:

At the direction of St. John the Baptist Parish, no activities under this Contract that require interruption or shut down of the existing Edgard Plant are to occur during the period beginning December 1, 2018 and ending February 28, 2019. The purpose is to maintain available system capacity due to freeze risk during this period.

The Contractor will be permitted to receive materials and store them on site at the Edgard Treatment Plant as directed by the Parish. Contractor retains responsibility for proper storage and handling of materials in accordance with manufacturer's requirements and the Contract Documents. Payment for stored materials will be made in accordance with the Contract.

Clarifier shut down is necessary for the duration of site activities. Site work was not initiated as planned on October 16, 2018, as time was insufficient to complete the work and restore the clarifier to service prior to December 1. As such, this time change is for the period from October 16 through February 28, 2019 (135 days), plus 12 days for unanticipated contractor work conflicts during the revised site work period. The date of Substantial Completion will be May 28, 2019.

Attachments (List documents supporting change):

- 1 Schedule
- 2
- 3

CHANGE IN CONTRACT TIMES:

Original Completion Date: January 31, 2019
 Net Previous Time Change: n/a
 Extra Time this Change: 147
 New Completion Date: June 27, 2019

CHANGE IN CONTRACT PRICE:

Original Contract Amount: \$443,600.00
 Net Previous Changes: n/a
 This Change: \$0.00
 New Contract Amount: \$443,600.00

RECOMMENDED:

By: [Signature]
 Engineer

ACCEPTED:

By: Natalia Hobbs
 Owner

ACCEPTED:

By: [Signature] Volute, Inc.
 Contractor (Authorized Signature)

Date: 12/21/18

Date: 1/8/19

Date: 12/27/18

Approved by Funding Agency (if Applicable):

[Signature] LCDBG

Date: 1/08/2019

CHANGE ORDER
ST. JOHN THE BAPTIST PARISH
EDGARD WATER TREATMENT PLANT CLARIFIER REHABILITATION PROJECT

CHANGE ORDER NO: 1 DATE: December 21, 2018
 PROJECT NAME: Edgard Water Treatment Plant Clarifier Rehabilitation
 DATE OF CONTRACT: June 25, 2018
 CONTRACTOR: Volute, Inc.

Upon execution of this Change Order, the Contract Documents are modified as described below:

Description:

At the direction of St. John the Baptist Parish, no activities under this Contract that require interruption or shut down of the existing Edgard Plant are to occur during the period beginning December 1, 2018 and ending February 28, 2019. The purpose is to maintain available system capacity due to freeze risk during this period.

The Contractor will be permitted to receive materials and store them on site at the Edgard Treatment Plant as directed by the Parish. Contractor retains responsibility for proper storage and handling of materials in accordance with manufacturer's requirements and the Contract Documents. Payment for stored materials will be made in accordance with the Contract.

Clarifier shut down is necessary for the duration of site activities. Site work was not initiated as planned on October 16, 2018, as time was insufficient to complete the work and restore the clarifier to service prior to December 1. As such, this time change is for the period from October 16 through February 28, 2019 (135 days), plus 12 days for unanticipated contractor work conflicts during the revised site work period. The date of Substantial Completion will be May 28, 2019.

Attachments (List documents supporting change):

- 1 Schedule
- 2
- 3

CHANGE IN CONTRACT TIMES:

CHANGE IN CONTRACT PRICE:

Original Completion Date:	<u>January 31, 2019</u>	Original Contract Amount:	<u>\$443,600.00</u>
Net Previous Time Change:	<u>n/a</u>	Net Previous Changes:	<u>n/a</u>
Extra Time this Change:	<u>147</u>	This Change:	<u>\$0.00</u>
New Completion Date:	<u>June 27, 2019</u>	New Contract Amount:	<u>\$443,600.00</u>

RECOMMENDED:

By: [Signature]
 Engineer

ACCEPTED:

By: [Signature]
 Owner

ACCEPTED:

By: [Signature] Volute, Inc.
 Contractor (Authorized Signature)

Date: 12/21/18

Date: 1/8/19

Date: 12/27/18

Approved by Funding Agency (if Applicable):

[Signature] LCDBG

Date: 1/08/2019

ID	Task Name	Duration	Start	Finish	Mar 3, '19	Mar 10, '19	Mar 17, '19	Mar 24, '19	Mar 31, '19	Apr 7, '19	Apr 14, '19	Apr 21, '19	Apr 28, '19	May 5, '19	May 12, '19	May 19, '19	May 26, '19
1	Disconnect Power	1 day	Mon 3/4/19	Mon 3/4/19													
2	Owner Remove Sludge	5 days	Mon 3/4/19	Fri 3/8/19													
3	Remove Drive, Bridge, and Impeller	5 days	Mon 3/11/19	Fri 3/15/19													
4	Cut out top 18"	5 days	Wed 3/13/19	Tue 3/19/19													
5	Install top 18" with trough	10 days	Mon 3/18/19	Fri 3/29/19													
6	Remove and Replace Outer tube	8 days	Mon 4/1/19	Wed 4/10/19													
7	Paint	20 days	Wed 4/10/19	Tue 5/7/19													
8	Install new bridge	5 days	Wed 5/8/19	Tue 5/14/19													
9	Install Meter, valves and piping	5 days	Wed 5/8/19	Tue 5/14/19													
10	Electrical	15 days	Wed 5/8/19	Tue 5/28/19													

Project: Project1
Date: Tue 12/4/18

Task Split Milestone Summary Project Summary

Inactive Task Inactive Milestone Inactive Summary Manual Task Duration-only

Manual Summary Rollup Manual Summary Start-only Finish-only External Tasks

External Milestone Deadline Baseline Baseline Milestone Baseline Summary

Progress Manual Progress



ST. JOHN THE BAPTIST PARISH COUNCIL

1805 West Airline Hwy.
LaPlace, Louisiana 70068
Office 985-652-1702
Fax 985-652-1700

January 10th, 2019

Division A
Larry Sorapuru, Jr.
502 Hwy. 18 River Road
Edgard, LA 70049
Cell 504-218-9049

Natalie Robottom, Parish President
ST. JOHN THE BAPTIST PARISH
1801 W. Airline Hwy.
LaPlace, LA 70068

Division B
Jaclyn S. Hotard
1805 W. Airline Hwy.
LaPlace, LA 70068
Office 985-652-1702

Dear Mrs. Robottom:

District I
Kurt Becnel
5605 Hwy. 18 River Road
Town of Wallace
Vacherie, LA 70090
Cell 504-330-6338

Please be advised of the following motion, which the St. John the Baptist Parish Council adopted at a meeting held on Tuesday, January 8th, 2019.

District II
Julia Remondet
1805 W. Airline Hwy.
LaPlace, LA 70068
Cell 504-330-7739


“Councilman Becnel moved and Councilman Madere seconded the motion to grant administration authorization to execute Change Order No. 1 with Volute, Inc. for the Edgard Water Treatment Plant Clarifier Rehabilitation Project. The motion passed unanimously.”

District III
Lennix Madere, Jr.
P.O. Box 2617
Reserve, LA 70084
Cell 985-379-6188

CERTIFICATION

I, Jackie Landeche, Secretary of the St. John the Baptist Parish Council do hereby certify that the above is a true and correct copy of a motion adopted by said body on the 8th day of January, 2019.

District IV
Marvin Perrilloux
2108 Golfview
LaPlace, LA 70068
Cell 985-379-6168

January 10th, 2019,

Jackie Landeche
Council Secretary
St. John the Baptist Parish Council



District V
Michael P. Wright
1805 W. Airline Hwy.
LaPlace, LA 70068
Cell 504-717-3936

District VI
Larry Snyder
1936 Cambridge Drive
LaPlace, LA 70068
Cell 985-379-6061

District VII
Thomas Malik
1805 W. Airline Hwy.
LaPlace, LA 70068
Cell 504-402-0302